BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of	**Providing Borewell water pipe lines Water Supply works at ward no.1**			
2	Sanctioned Estimate No And Date	Rs 50.80			
3	Name of the Contractor	KRIDL			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	20/06/19			
6	Date of Completion	19/11/19			
7	Measurment Recorded	-			
	M B No	3691			
	Page No	369025 to 369046			
8	Name of the Office/ Officials incharge of the work				
	1) Asst Exe Engineer	A.G. Chandrashekar.			
	2) Asst Engineer	Mallinath. M			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
5098895/-		4797756/-	-	301139/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment

2) Certified that above work has been executed satisfactorily

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	liev penalty Rs 20/day for 63 day total Rs 1260-/-
22	Remarks of the EE with the daily rate of penalty proposed	ರೂ 30/-ಕ್ಕಿಂತ ಬಂದ ಮಿತಿ ಪಕಾರ ವಿಧಿಸಿರುವ ಬಗ್ಗೆ.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64
ಯಲಹಂಕ ವಿಭಾಗ
ಬ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064

Chief Engineer
Yelahanka Zone, Bangalore-64